

TIME SCHEDULE PEMBANGUNAN RTG RISHAM® PAU

| No. | Kegiatan | Bobot | hari | | | | | | | | | | | |
|-----|-----------------------------------|---------|-------|-------|--------|--------|--------|--------|--------|--------|--------|---------|-------|--|
| | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | | |
| 1 | Persiapan | 1,63% | 1,63% | | | | | | | | | | | |
| 2 | Pondasi | 1,22% | | 1,22% | | | | | | | | | | |
| 3 | Pemasangan Panel RISHAM | 21,31% | | | 21,31% | | | | | | | | | |
| 4 | Pas.Dinding | 27,99% | | | | 9,33% | 9,33% | 9,33% | | | | | | |
| 5 | Pas.Kusen/Daun Pintu/Jendela | 6,46% | | | | | 1,62% | 1,62% | | 1,62% | 1,62% | | | |
| 6 | Pas.Atap | 9,57% | | | | 4,79% | 4,79% | | | | | | | |
| 7 | Pas.Plafond | 5,01% | | | | | | 2,51% | 2,51% | | | | | |
| 8 | Pas.Lantai | 10,57% | | | | | | | 5,29% | 5,29% | | | | |
| 9 | Pengecatan | 9,14% | | | | | | | | | | 4,57% | 4,57% | |
| 10 | Instalasi Listrik,Pipa & Sanitasi | 3,00% | | | | | | 1,50% | 1,50% | | | | | |
| 11 | Septic tank & peresapan | 4,10% | | | | | | | 1,37% | 1,37% | 1,37% | | | |
| | | 100,00% | 1,63% | 1,22% | 21,31% | 14,12% | 17,23% | 16,32% | 9,16% | 8,27% | 6,19% | 4,57% | | |
| | | | 1,63% | 2,85% | 24,16% | 38,28% | 55,51% | 71,82% | 80,98% | 89,25% | 95,43% | 100,00% | | |